

MEMORANDUM

May 18, 2022

TO: Reclamation District No. 2028

FROM: Nathan Hershey

SUBJECT: May 2022 Engineer's Report

Described below are the engineering items to be discussed at your May 18, 2022 meeting.

Subventions 2020-21 – The District submitted an application for participation in the Program in the amount of \$615,000. \$12 million has been approved for Program funding for FY 2020-21. A final claim in the amount of \$301,108.19 was submitted.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$541,000. \$10 million has been approved for the Program for FY 2021-22.

Subventions 2022-23 – The District submitted an application for participation in the Program in the amount of \$541,000.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Special Projects – The enhancement component of the Old River multi-benefit levee rehabilitation project (BN-15-1-SP) is in-progress. Maintenance activities will be on-going to promote plant health and longevity.

The District received an advance of funds for design of the Directed Action project to rehabilitate the north and south levees (BN-19-1-SP). We have submitted the draft Scope of Work to DWR for approval which includes draft environmental documents and 90% plans. The environmental documents have been circulated for public review and comment. The public comment period ended April 28 and comments are being reviewed and addressed. Once the comments are addressed, we will recommend the District adopt the final version of the IS/MND and proceed with the Delta Plan consistency certification. Our goal is to begin construction around August 1.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

SB 88 – Work under Phase 4 of the measurement experiment is expected to begin this month. The flow meters, flanges, bolts, and job boxes were delivered by Technoflo during January to a secure site on Bacon Island. MWD conducted a pre-bid walkthrough on March 15th and recently selected the winning bid from Gornto Ditching. A site visit between MWD, MBK, and Gornto Ditching is expected to occur during this month to inspect the delivered equipment. The Phase 4 flow meter installations will begin shortly afterwards.

and are estimated to be completed before the end of 2022. MBK has conducted visits to the 25 proposed sites and will work with Gornto ditching to complete preparations at each site for the flow meter installations.

Prior to these installations, MBK worked with Bovee Environmental Management to test 4 of the proposed sites that were suspected to contain asbestos or a tar coating on the pipe exterior. The sites that tested positive for these hazardous materials were abated by W.C. Maloney during early 2022. A similar effort is expected to occur later this year to identify if any siphon without a flow meter (approximately 50 in total) have asbestos or a tar coating on the pipe exterior. Any sites that test positive will undergo a similar abatement process prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. RD staff are currently in the process of creating place of use polygons for each of the islands. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 2028 Bacon Island

Issue Tracking Summary

5/16/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
6	Medium	10/21/2016	Ralph Heringer	Station 275 @ Pump Station	Broken Equipment	Trash racks in need of maintenance/repair	Investigate	TBD
36	Low	2/24/2017	Nate Hershey	Station 712	Seepage	Seepage exiting at toe of slope near retaining wall structure.	Monitor	12/4/17 - Area dried up after winter; continue to monitor
43	Medium	4/4/2017	Brian Janowiak	Station 92-93	Seepage	Seepage existing at toe of slope, running across county road		
73	Medium	10/21/2016	Ralph Heringer	Station 465 @ Pump Station	Broken Equipment	Trash racks in need of maintenance/repair	Investigate	TBD
84	Medium	4/4/2019	RussRyan	95+00	Boil	Lower tide now and I think the roadway pothole (boil ??) needs repair at some point. I know it's a county road. We'll have to figure since once the (what I'm assuming) is a leak of repaired then the road will need to also be repaired.	Repair	
95	Medium	12/12/2019	AndyReece	siphon north of Mel's	RodentActivity	possible beaver den under tree south of siphon	Investigate	
100	Medium	9/17/2020	NateHershey	Station 102	Sloughing	Waterside slope is sloughing. Starting to encroach into the county road.	Repair	
101	Medium	9/17/2020	NateHershey	Station 704	Erosion	Field verified erosion site detected by drone footage. Site is approximately 100 feet long, adjacent to willows and vegetation is covering steep slopes.	Repair	

Reclamation District No. 2028 Bacon Island

Issue Tracking Summary

5/16/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
101.1	Medium	1/8/2021	NateHershey	Station 704	Erosion	Site is in future Special Projects work area. Recommend monitoring and repairing during levee rehabilitation project.		
102	Medium	5/5/2021	DaveForkel	Sta 107+19	Erosion	Erosion at toe of levee at siphon discharge.	Repair	Dino and Son to fill erosion site
103	Medium	5/5/2021	DaveForkel	Sta 175+15	Erosion	Erosion at toe of levee at siphon discharge.	Repair	Dino and Son to fill erosion site
104	Low	5/5/2021	DaveForkel	Junior's House	Sloughing	Rock placed at waterside of new fill settling.	Monitor	
105	Medium	8/20/2021	NateHershey	Station 694	Sinkhole	Three voids discovered near utilities and in the existing toe berm. Recommend collapsing and compacting when feasible.	Repair	
106	Medium	11/4/2021	DaveForkel	Sta 170+00	Seepage	Seepage at toe of levee.	Monitor	