

MEMORANDUM

August 17, 2022

TO: Reclamation District No. 2028

FROM: Nathan Hershey

SUBJECT: August 2022 Engineer's Report

Described below are the engineering items to be discussed at your August 17, 2022 meeting.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$541,000. An additional \$2 million was recently approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22.

Subventions 2022-23 – The District submitted an application for participation in the Program in the amount of \$541,000. \$12 million was recently approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Special Projects – The enhancement component of the Old River multi-benefit levee rehabilitation project (BN-15-1-SP) is in-progress. Maintenance activities will be on-going to promote plant health and longevity.

The Delta Plan consistency certification public review period has expired and there were no appeals. A revised Scope of Work has been submitted to DWR for approval. Upon approval, the project will be put out for bid. Advance funds for construction were received on August 8 in the amount of \$4,660,000.00.

Five Year Plan – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have incorporated the comments received to date. We have also sent a draft to DWR staff for review and comment. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

SB 88 – Work under Phase 4 of the measurement experiment is underway. The equipment was inspected by MWD, MBK, and Gornto Ditching on June 7th. Currently nine meters have been installed and will be certified by MBK Engineers later this month. Progress is being made on the remaining flow meter installations and they are expected to be complete before the end of 2022.

During the installation of these meters, Gornto Ditching discovered that a proper air-tight seal could not be made while using grounding rings on the 18-inch diameter siphons without using additional gaskets. Because of this, there would not be enough gaskets left in equipment ordered from Technoflo to complete all the Phase 4 flow meter installations. MBK Engineers contacted Technoflo about this issue and has received 8 replacement gaskets of a different material to try on the remaining sites. In addition, Gornto Ditching has been instructed to avoid using the grounding rings since electrical interference is not expected to be a

RD 2028
Engineer's Report
August 17, 2022
Page 2

significant issue at most sites. MBK recommends installing a grounding rod at any sites where electrical interference is observed to be an issue.

MBK and Gornto Ditching have also discussed additional complications regarding a Phase 4 site on Webb Tract with a plastic pipe (Siphon 8, Sta. 390+31). According to Gornto Ditching, different types of plastic pipe require different equipment to properly weld the flanges onto the pipe and install the flow meter. Additional efforts will be required at this site in order to determine the type of plastic used and purchase/rent the necessary the equipment.

After the completion of Phase 4, there will be approximately 50 siphons without a flow meter. MBK and MWD are planning to work with Bovee Environmental Management to test any of these sites that are suspected to contain asbestos or a tar coating on the pipe exterior. Any sites that test positive for these hazardous materials will be abated by W.C. Maloney during 2022-2023 prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 2028 Bacon Island Issue Tracking Summary 8/12/2022

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|---------|----------|-------------|----------------|-----------------|-----------------------|------------------------------|-------------|-------------------------------|
| | | | | Station 275 @ | | Trash racks in need of | | |
| 6 | Medium | 10/21/2016 | Ralph Heringer | Pump Station | Broken Equipment | maintenance/repair | Investigate | TBD |
| | | | | | | Seepage exiting at toe of | | |
| | | | | | | slope near retaining wall | | 12/4/17 - Area dried up after |
| 36 | Low | 2/24/2017 | Nate Hershey | Station 712 | Seepage | structure. | Monitor | winter; continue to monitor |
| | | | | | | Seepage existing at toe of | | |
| | | | | | | slope, running across county | | |
| 43 | Medium | 4/4/2017 | Brian Janowiak | Station 92-93 | Seepage | road | | |
| | | | | Station 465 @ | | Trash racks in need of | | |
| 73 | Medium | 10/21/2016 | Ralph Heringer | Pump Station | Broken Equipment | maintenance/repair | Investigate | TBD |
| | | | | | | | | |
| | | | | | | Lower tide now and I think | | |
| | | | | | | the roadway pothole (boil | | |
| | | | | | | ??) needs repair at some | | |
| | | | | | | point. I know it's a county | | |
| | | | | | | road. We'll have to figure | | |
| | | | | | | since once the (what I'm | | |
| | | | | | | assuming) is a leak of | | |
| | | | | | | repaired then the road will | | |
| 84 | Medium | 4/4/2019 | RussRyan | 95+00 | Boil | need to also be repaired. | Repair | |
| 04 | Medium | 4/4/2019 | Nussinyan | 95+00 | BOII | need to also be repaired. | Керап | |
| | | | | siphon north of | | possible beaver den under | | |
| 95 | Medium | 12/12/2019 | AndyReece | Mel's | RodentActivity | tree south of siphon | Investigate | |
| 33 | | | 7.1147.10000 | | Trode crite receiving | Waterside slope is | | |
| | | | | | | sloughing. Starting to | | |
| | | | | | | encroach into the county | | |
| 100 | Medium | 9/17/2020 | NateHershey | Station 102 | Sloughing | road. | Repair | |
| | | | • | | | | · | |
| | | | | | | Field verified erosion site | | |
| | | | | | | detected by drone footage. | | |
| | | | | | | Site is approximately 100 | | |
| | | | | | | feet long, adjacent to | | |
| | | | | | | willows and vegetation is | | |
| 101 | Medium | 9/17/2020 | NateHershey | Station 704 | Erosion | covering steep slopes. | Repair | |

Reclamation District No. 2028 Bacon Island Issue Tracking Summary 8/12/2022

| IssueID | Priority | Report Date | Reporter | Location | Issue Type | Description | Action | Field Notes |
|---------|----------|-------------|-------------|----------------|------------|-------------------------------|---------|-----------------------------------|
| | | | | | | Site is in future Special | | |
| | | | | | | Projects work area. | | |
| | | | | | | Recommend monitoring and | | |
| | | | | | | repairing during levee | | |
| 101.1 | Medium | 1/8/2021 | NateHershey | Station 704 | Erosion | rehabilitation project. | | |
| | | | | | | Erosion at toe of levee at | | |
| 102 | Medium | 5/5/2021 | DaveForkel | Sta 107+19 | Erosion | siphon discharge. | Repair | Dino and Son to fill erosion site |
| | | | | | | Erosion at toe of levee at | | |
| 103 | Medium | 5/5/2021 | DaveForkel | Sta 175+15 | Erosion | siphon discharge. | Repair | Dino and Son to fill erosion site |
| | | | | | | Rock placed at waterside of | | |
| 104 | Low | 5/5/2021 | DaveForkel | Junior's House | Sloughing | new fill settling. | Monitor | |
| | | | | | | | | |
| | | | | | | Three voids discovered near | | |
| | | | | | | utilities and in the existing | | |
| | | | | | | toe berm. Recommend | | |
| | | | | | | collapsing and compacting | | |
| 105 | Medium | 8/20/2021 | NateHershey | Station 694 | Sinkhole | when feasible. | Repair | |
| 106 | Medium | 11/4/2021 | DaveForkel | Sta 170+00 | Seepage | Seepage at toe of levee. | Monitor | |