

MEMORANDUM

November 16, 2022

TO: Reclamation District No. 2028

FROM: Nathan Hershey

SUBJECT: November 2022 Engineer's Report

Described below are the engineering items to be discussed at your November 16, 2022 meeting.

Subventions 2021-22 – The District submitted an application for participation in the Program in the amount of \$541,000. An additional \$2 million was approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22. A final claim was submitted in the amount of \$275,410.71.

Subventions 2022-23 – The District submitted an application for participation in the Program in the amount of \$541,000. \$12 million was approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

Annual Maintenance – Attached are the current maintenance items we are tracking.

Special Projects – The enhancement component of the Old River multi-benefit levee rehabilitation project (BN-15-1-SP) is in-progress. Maintenance activities will be on-going to promote plant health and longevity.

Approval of the revised Scope of Work for the north and south levee rehabilitation project (BN-19-1-SP) was received on November 7, 2022. We anticipate bidding construction of the project in December or January. Advance funds for construction were received on August 8 in the amount of \$4,660,000.00.

Five Year Plan – Work on the Five-Year Plan is currently in progress. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes. We are working to address DWR's comments and finalize the Plan.

SB 88 – Work under Phase 4 of the measurement experiment is complete. All phase 4 meters have been installed and have been certified by MBK Engineers. Data is now being collected at 38 sites across all four islands.

Of all 25 meters installed, only one (Holland Tract Siphon No. 1) was unable to be properly programmed and connected to the Wildeye telemetry system. MBK is still investigating this issue with the flow meter manufacturer (McCrometer).

Flow meters for the remaining siphons will be installed over the next two years. MBK is obtaining quotes for the equipment required at the approximately 50 remaining sites. In addition, MBK is identifying any sites that need to be tested for asbestos or tar coating. MBK and MWD will work with Bovee Environmental Management to test sites that are suspected to contain asbestos or a tar coating on the pipe exterior. Any sites

RD 2028 Engineer's Report November 16, 2022 Page 2

that test positive for these hazardous materials will be abated by W.C. Maloney prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

Reclamation District No. 2028 Bacon Island Issue Tracking Summary

11/13/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
_				Station 275 @		Trash racks in need of		
6	Medium	10/21/2016	Ralph Heringer	Pump Station	Broken Equipment	maintenance/repair	Investigate	TBD
						Seepage exiting at toe of		10/1/17
20	Lave	2/24/2017	Note Hershey	Chatian 712	Cooper	slope near retaining wall	Monitor	12/4/17 - Area dried up after winter;
36	Low	2/24/2017	Nate Hershey	Station 712	Seepage	structure. Seepage existing at toe of	IVIOTILOT	continue to monitor
						slope, running across county		
43	Medium	4/4/2017	Brian Janowiak	Station 92-93	Seepage	road		
3	Wicalam	4/4/2017	Dilaii Janowiak	Station 465 @	Seepuge	Trash racks in need of		
73	Medium	10/21/2016	Ralph Heringer	Pump Station	Broken Equipment	maintenance/repair	Investigate	TBD
84	Medium	4/4/2019	RussRyan	95+00	Boil	Lower tide now and I think the roadway pothole (boil ??) needs repair at some point. I know it's a county road. We'll have to figure since once the (what I'm assuming) is a leak of repaired then the road will need to also be repaired.	Repair	
				siphon north of		possible beaver den under		
95	Medium	12/12/2019	AndyReece	Mel's	RodentActivity	tree south of siphon	Investigate	
100	Medium	9/17/2020	NateHershey	Station 102	Sloughing	Waterside slope is sloughing. Starting to encroach into the county road.	Repair	
101	Medium	9/17/2020	NateHershey	Station 704	Erosion	Field verified erosion site detected by drone footage. Site is approximately 100 feet long, adjacent to willows and vegetation is covering steep slopes.	Repair	

Reclamation District No. 2028 Bacon Island Issue Tracking Summary

11/13/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
1000.012			перего.			Site is in future Special	7.00.0.1	1.0.0.1.000
						Projects work area.		
						Recommend monitoring and		
						repairing during levee		
101.1	Medium	1/8/2021	NateHershey	Station 704	Erosion	rehabilitation project.		
						Erosion at toe of levee at		
102	Medium	5/5/2021	DaveForkel	Sta 107+19	Erosion	siphon discharge.	Repair	Dino and Son to fill erosion site
						Erosion at toe of levee at		
103	Medium	5/5/2021	DaveForkel	Sta 175+15	Erosion	siphon discharge.	Repair	Dino and Son to fill erosion site
						Rock placed at waterside of		
104	Low	5/5/2021	DaveForkel	Junior's House	Sloughing	new fill settling.	Monitor	
105	Madium	9/20/2021	Natallarshay	Station COA	Sinkhala	Three voids discovered near utilities and in the existing toe berm. Recommend collapsing and compacting	Donair	
105	Medium	8/20/2021	NateHershey	Station 694	Sinkhole	when feasible.	Repair	
106	Medium	11/4/2021	DaveForkel	Sta 170+00	Seepage	Seepage at toe of levee.	Monitor	